	CENTRAL INTELLIGENCE AGENCY	REPORT
	INFORMATION REPORT	CD NO. 25X1
NTRY	Bast Germany	DATE DISTR. 8 February 1955
ÆCT	1. Bulget of State Segretarist for Noter TendVie and Rends 2. Financial Difficulties of Constructing	NO. OF PAGES 2 25X1
E JIRED	Strousberg-Regersdorf Road	NO. OF ENCLS.
OF		SUPPLEMENT REPORT NO.

THIS OCCUMENT CONTAINS INFORMATION AFFECTING THE MATIONAL DEFENSE OF THE MINTED STAYES, WITHIN THE MEANING OF THE I.S. SECTIONS 793 AND 794, OF THE S. C. CODER, AS AREDEDD. ITS THANKS FOR CO REVELATION OF ITS CONTENTS TO OR RECEIPT BY AN UNAUTHORIZED PRISON, IS PROMISTED BY LAW THE REPRODUCTION OF THIS FORM IS PROMISTED.

THIS IS UNEVALUATED INFORMATION

spent by the Secretariat for Fotor and 25 August 1954:	the following raffic and Re		
Project	Allocation (in eastmarks)	Amount Spent	(in parcentage fi
		•	
Total Budget	54 million	57 %	0574
Main projects	52.3	57-5 B	25 X 1
Auxiliary "	1,722,000	44.8 %	
Culture	380,000	67.3 %	25 X 1
Social welfare	<i>3</i> 65,000.~	57 . 7 \$	20/(1
Health	26,000	75.1 %	
Training	951,000	30.3 🖇	

2. In detail, the following sums were spent on the most important construction projects:

Construction Project	Sum Made Available (in eastmarks)	Amound Spent (in percentage figures)
Frankfurt II	6,940,000	63 .7 %
Elbe River Fridge near Riesa Eridge over the Kleine Striegis River near Schlegel	3,500,600 1,906,600	54
Hoad bypess at Lauchhammer	2,16 0,,000	61 5

			CLA	SSIFICAT	ION	SECRET		
STATE	×	NAVY	'A'	NSRB		DISTRIBUTION		
ARMY	#x	AIR	#7	FBI				
<u></u>	***************						 	1

25X



SECRET/

- 3. In the field of bridge construction work expenditure plans were fulfilled 61.7 %; in the field of road construction work 51.9 % and in the field of investments for road construction and maintenance enterprises 45.8 %.
- 4. On 3 September 1954, a conference was held between representatives of the State Secretarizt for Motor Traffic and Roads and the SED Central Committee on the construction of the Strausberg-Eggersdorf road, a project sponsored by the GDR Ministry of the Interior. The firm charged with the execution of the project, VEB Strassenbau Potsdam, had requested a special credit for the payment of the wages due its workers. The Deutsche Invest Bank (German Investment Bank) (DIB) had, however, blocked all credits for the construction project involved because the standing orders for the planning of construction projects had not been adhered to. After the conference, the representatives of the Cental Committee induced the DIB to lift the ban on credits for the project. 2

1.	Comment. The total 1954 budget of the State Secretariat for
	Motor Traffic and Roads amounts to 54 million eastmarks. Of this
	sum, 4 million have been made available for the Main Administration
	for Motor Traffic, and 50 million for the Main Administration for
	Roads, the latter sum to be spent on road and road bridge construction
	projects and social welfare and training purposes. For latest information
	on the financial fulfilment of projects of the State Secretariat
	involved,

Comment. In connection with the new course, all budgets of East German administrative agencies were drastically cut. For this reason, construction projects of the 1954 road and road bridge construction program work—which had not yet been started were to be eliminated altogether for this year. The Strausberg-Eggersdorf road is being built by order of the Ministry of the Interior for the KVP and therefore enjoys first priority. KVP headquarters are located at Strausberg.

25X1

25X1

25X1 25X1

25X1

SECRET